

Task Schedule

Task ID	Task Name	Start Date	End Date	Duration (Days)	Status
1	Project Initiation & Planning	7/1/2024	7/5/2024	5	Completed
2	Site Survey & Soil Testing	7/8/2024	7/12/2024	5	Completed
3	Architectural Design	7/15/2024	7/26/2024	12	Completed
4	Structural Design	7/29/2024	8/9/2024	12	Completed
5	Permits & Approvals	8/12/2024	8/23/2024	12	Completed
6	Site Clearing & Preparation	8/26/2024	8/30/2024	5	Completed
7	Excavation for Foundation	9/2/2024	9/9/2024	8	Completed
8	Foundation Laying (Footings)	9/10/2024	9/19/2024	10	Completed
9	Foundation Walls & Slab	9/20/2024	10/4/2024	15	Completed
10	Backfilling Foundation	10/7/2024	10/10/2024	4	Completed
11	Underground Utilities (Plumbing)	10/11/2024	10/20/2024	10	Completed
12	Underground Utilities (Electrical)	10/21/2024	10/28/2024	8	Completed
13	Framing - Walls & Roof	10/29/2024	11/14/2024	17	Completed
14	Roofing Installation	11/15/2024	11/27/2024	13	Completed
15	Exterior Walls - Sheathing	11/28/2024	12/4/2024	7	Completed
16	Windows & Exterior Doors	12/5/2024	12/16/2024	12	Completed
17	Exterior Wall Cladding (Brick)	12/17/2024	1/15/2025	30	In Progress
18	Interior Walls - Framing	12/17/2024	12/28/2024	12	In Progress
19	Interior Plumbing Rough-in	12/30/2024	1/10/2025	12	To Do
20	Interior Electrical Rough-in	1/13/2025	1/24/2025	12	To Do
21	HVAC System Installation	1/27/2025	2/7/2025	12	To Do
22	Insulation Installation	2/10/2025	2/21/2025	12	To Do
23	Interior Walls - Drywall	2/24/2025	3/7/2025	12	To Do
24	Taping & Mudding Drywall	3/10/2025	3/14/2025	5	To Do
25	Interior Painting - Priming	3/17/2025	3/21/2025	5	To Do
26	Interior Painting - Color Coats	3/24/2025	4/4/2025	12	To Do
27	Flooring Installation	4/7/2025	4/18/2025	12	To Do
28	Interior Door Installation	4/21/2025	4/25/2025	5	To Do
29	Kitchen Cabinet Installation	4/28/2025	5/2/2025	5	To Do
30	Bathroom Fixture Installation	5/5/2025	5/9/2025	5	To Do
31	Electrical Fixture Installation	5/12/2025	5/16/2025	5	To Do

Task ID	Task Name	Start Date	End Date	Duration (Days)	Status
32	Countertop Installation	5/19/2025	5/23/2025	5	To Do
33	Appliance Installation	5/26/2025	5/30/2025	5	To Do
34	Interior Trim & Molding	6/2/2025	6/6/2025	5	To Do
35	Exterior Painting/Finishing	6/9/2025	6/20/2025	12	To Do
36	Landscaping - Initial	6/23/2025	6/27/2025	5	To Do
37	Driveway & Walkways	6/30/2025	7/11/2025	12	To Do
38	Final Electrical Connections	7/14/2025	7/18/2025	5	To Do
39	Final Plumbing Connections	7/21/2025	7/25/2025	5	To Do
40	Final HVAC System Check	7/28/2025	8/1/2025	5	To Do
41	Interior Cleaning	8/4/2025	8/8/2025	5	To Do
42	Final Inspections	8/11/2025	8/15/2025	5	To Do
43	Punch List & Rectification	8/18/2025	8/22/2025	5	To Do
44	Final Landscaping & Planting	8/25/2025	8/29/2025	5	To Do
45	Project Handover to Client	9/1/2025	9/5/2025	5	To Do
46	Client Walkthrough & Acceptance	9/8/2025	9/9/2025	2	To Do
47	Project Documentation Finalization	9/10/2025	9/12/2025	3	To Do
48	Warranty & Support Setup	9/15/2025	9/17/2025	3	To Do
49	Project Closure Meeting	9/18/2025	9/19/2025	2	To Do
50	Archiving Project Files	9/22/2025	9/23/2025	2	To Do

Critical Delay Reason

[illegible]

[illegible]

Delay Reason Summary

Category	Task Name	Delay Description	Task ID	Reported Date
External Factors	Permits & Approvals	Government Approval Process Slowdown	5	8/20/2024
Weather	Excavation for Foundation	Heavy Rainfall - Site Inaccessible	7	9/4/2024
Resource Issues	Foundation Laying (Footings)	Concrete Delivery Delayed - Plant Breakdown	8	9/15/2024
Material Shortage	Foundation Walls & Slab	Rebar Delivery Delayed - Supplier Issue	9	9/28/2024
Design Issues	Underground Utilities (Plumbing)	Unexpected Soil Condition - Design Change Req	11	10/15/2024
Labor Shortage	Framing - Walls & Roof	Skilled Carpenter Absent - Sick Leave	13	11/5/2024
Scope Change	Roofing Installation	Client Requested Roof Material Upgrade	14	11/20/2024
Communication Issues	Windows & Exterior Doors	Miscommunication on Window Order - Rework	16	12/10/2024
Weather	Exterior Wall Cladding (Brick)	Cold Weather - Mortar Curing Delay	17	12/28/2024
Inspection Issues	Final Inspections	Inspection Failed - Code Non-Compliance	42	8/14/2025
Client Related	Project Handover to Client	Client Unavailable for Handover Meeting	45	9/3/2025